

Harbor Transit New Operations Center

Proposed Project Schedule

ID	Task Name	Duration	Start	Finish	Predecessors	Timeline																											
						Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024			Half 1, 2025			Half 2, 2025			Half 1, 2026									
						J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J			
1	NEPA	180 days	Mon 2/13/23	Fri 10/20/23		NEPA																											
2	Kick off meeting	1 day	Mon 8/28/23	Mon 8/28/23	1FS-40 days	Kick off meeting																											
3	Design	206 days	Tue 9/5/23	Fri 6/28/24		Design																											
4	Concept Design	25 days	Tue 9/5/23	Mon 10/9/23	2	Concept Design																											
5	Finalize building program	10 days	Tue 9/5/23	Mon 9/18/23	2FS+5 days	Finalize building program																											
6	Determine adjacencies	5 days	Tue 9/19/23	Mon 9/25/23	5	Determine adjacencies																											
7	Lay out site	10 days	Tue 9/26/23	Mon 10/9/23	6	Lay out site																											
8	Estimating	5 days	Tue 10/10/23	Mon 10/16/23	7	Estimating																											
9	Harbor Transit review of Concept Package	5 days	Tue 10/17/23	Mon 10/23/23	8	Harbor Transit review of Concept Package																											
10	Concept review meeting	1 day	Tue 10/24/23	Tue 10/24/23	9	Concept review meeting																											
11	Schematic Design	35 days	Wed 10/25/23	Thu 12/14/23	10	Schematic Design																											
12	Site Plan Approval - Grand Haven Township	30 days	Fri 12/15/23	Fri 2/2/24	11	Site Plan Approval - Grand Haven Township																											
13	Estimating	15 days	Fri 12/15/23	Fri 1/12/24	11	Estimating																											
14	Owner review of schematic package	5 days	Mon 1/15/24	Fri 1/19/24	13	Owner review of schematic package																											
15	Design development	40 days	Mon 1/22/24	Fri 3/15/24	14	Design development																											
16	Estimating	15 days	Mon 3/18/24	Fri 4/5/24	15	Estimating																											
17	Owner review of design development package	5 days	Mon 4/8/24	Fri 4/12/24	16	Owner review of design development package																											
18	Construction documents	55 days	Mon 4/15/24	Fri 6/28/24	17	Construction documents																											
19	Construction	300 days	Mon 7/1/24	Fri 8/22/25		Construction																											
20	Bidding	20 days	Mon 7/1/24	Fri 7/26/24	18	Bidding																											
21	Permitting - Grand Haven Township	30 days	Mon 7/1/24	Fri 8/9/24	18	Permitting - Grand Haven Township																											
22	Construction award/Board approval	20 days	Mon 7/29/24	Fri 8/23/24	20	Construction award/Board approval																											
23	Mobilization	10 days	Mon 8/26/24	Fri 9/6/24	22	Mobilization																											
24	Construction	250 days	Mon 9/9/24	Fri 8/22/25	23	Construction																											
25	Move in	15 days	Mon 8/25/25	Fri 9/12/25	24	Move in																											