

Harbor Transit New Operations Center

Proposed Project Schedule

ID	Task Name	Duration	Start	Finish	Predecessors	Timeline																																																										
						f 1, 2023				Half 2, 2023				Half 1, 2024				Half 2, 2024				Half 1, 2025				Half 2, 2025				Half 1, 2026				Half 2, 2026																														
						F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1	NEPA	418 days	Mon 2/13/23	Mon 9/30/24		NEPA																																																										
2	Kick off meeting	1 day	Tue 8/8/23	Tue 8/8/23		Kick off meeting																																																										
3	Design	421 days	Wed 8/16/23	Wed 4/16/25		Design																																																										
4	Concept Design	25 days	Wed 8/16/23	Tue 9/19/23	2	Concept Design																																																										
5	Finalize building program	10 days	Wed 8/16/23	Tue 8/29/23	2FS+5 days	Finalize building program																																																										
6	Determine adjacencies	5 days	Wed 8/30/23	Tue 9/5/23	5	Determine adjacencies																																																										
7	Lay out site	10 days	Wed 9/6/23	Tue 9/19/23	6	Lay out site																																																										
8	Estimating	5 days	Wed 9/20/23	Tue 9/26/23	7	Estimating																																																										
9	Harbor Transit review of Concept Package	5 days	Wed 9/27/23	Tue 10/3/23	8	Harbor Transit review of Concept Package																																																										
10	Concept review meeting	1 day	Wed 10/4/23	Wed 10/4/23	9	Concept review meeting																																																										
11	Schematic Design	35 days	Tue 1/23/24	Mon 3/11/24	10FS+70 days	Schematic Design																																																										
12	Site Plan Approval - Grand Haven Township	60 days	Tue 3/12/24	Mon 6/3/24	11	Site Plan Approval - Grand Haven Township																																																										
13	Estimating	15 days	Tue 3/12/24	Mon 4/1/24	11	Estimating																																																										
14	Owner review of schematic package	5 days	Tue 4/2/24	Mon 4/8/24	13	Owner review of schematic package																																																										
15	Design development	40 days	Tue 10/29/24	Wed 1/1/25	14FS+145 days	Design development																																																										
16	Estimating	15 days	Thu 1/2/25	Wed 1/22/25	15	Estimating																																																										
17	Owner review of design development package	5 days	Thu 1/23/25	Wed 1/29/25	16	Owner review of design development package																																																										
18	Construction documents	55 days	Thu 1/30/25	Wed 4/16/25	17	Construction documents																																																										
19	Construction	300 days	Thu 4/17/25	Wed 6/10/26		Construction																																																										
20	Bidding	20 days	Thu 4/17/25	Wed 5/14/25	18	Bidding																																																										
21	Permitting - Grand Haven Township	30 days	Thu 4/17/25	Wed 5/28/25	18	Permitting - Grand Haven Township																																																										
22	Construction award/Board approval	20 days	Thu 5/15/25	Wed 6/11/25	20	Construction award/Board approval																																																										
23	Mobilization	10 days	Thu 6/12/25	Wed 6/25/25	22	Mobilization																																																										
24	Construction	250 days	Thu 6/26/25	Wed 6/10/26	23	Construction																																																										
25	Move in	15 days	Thu 6/11/26	Wed 7/1/26	24	Move in																																																										